IN2P3 contribution to PIP-II

1. Summary

The Proton Improvement Plan-II (PIP-II) encompasses a set of upgrades and improvements to the Fermilab accelerator complex aimed at supporting a world-leading neutrino program over the next several decades and more specifically at providing an intense neutrino beam to the future DUNE project (Deep Underground Neutrino Experiment). Fermilab is building a large collaboration with different partners experienced in the design and fabrication of accelerator components to support this very ambitious international project. The main partners are USA (FERMILAB, ANL), India (DAE, BARC, RRCAT), Italy (INFN), France (CNRS, CEA), England (UKRI-STFC) and Poland (WUST, WUT and TUL).

IN2P3 and particularly the Accelerator department of IJCLab is, since 2018 strongly involved in PIP-II project and more specifically on the design and development of accelerator components for a section of the superconducting linac named (SSR2: Single Spoke Resonator type 2). The expertise and experience of IJCLab in the conception of fully equipped cryomodules (including all accelerator components) is known worldwide through several past and present contributions in national, European and international projects like cryomodule series production (Spiral2, ESS), power coupler assembly and processing (XFEL) and cryomodule design and prototyping (SPL, MYRRHA).

Since 2018, the prototyping phase of SSR2 cryomodule has been initiated in close collaboration between FERMILAB and ICLab teams following the signature of an SoI (Statement of Interest) between DOE and IN2P3. Prototypes accelerator components (superconducting accelerating cavity, frequency tuning system and RF power coupler) have been jointly designed, optimized and are now under fabrication. IN2P3 is fully supporting the cost of development, fabrication and testing of some components meant to be installed in the SSR2 prototype cryomodule.

End of 2021, the production phase will be initiated and fully launched in 2022 after the validation in operating conditions of the prototype cryomodule at FERMILAB. The In-Kind contribution of IN2P3 to the production phase of PIP-II has been agreed at technical level and consists in:

- Supporting FERMILAB teams during fabrication and surface processing phases done in specialized companies.
- Validating the performances of the 33 SSR2 cavities in vertical cryostat.
- Shipping all components to FERMILAB ready to be integrated in cryomodules.

The IK contribution to the production phase will be official once the following documents will be signed by both DOE and IN2P3: Project Planning Document Part 1 and Part 2. These documents describe how the collaboration is managed (Part1) and what are the technical activities, deliverables and milestones (Part2).

Last deliverables are scheduled end of 2025.

2. Outline

1.		Sum	mary	1
2.		Outl	ine	2
3.		Scier	ntific context	3
4.		Gen	esis, timeline	4
5.		State	e of the art	6
6.		Desc	cription of scientific and technical activities (as detailed in PPD part 2)	8
	3.2	1	Technical Description of Femilab package	8
	3.2	2	Detailed Project Activities for deliverable components	8
	3.2	2.1	Phase 1: Preliminary Design Phase	8
	3.2	2.2	Phase 2: Final Design Phase	8
	3.2	2.3	Phase 3: Procurement/Assembly/Fabrication Phase 1	1
	3.2	2.4	Phase 4: Delivery and Acceptance Phase 1	1
	3.3	3	Technical description of IJCLab Package1	12
	3.4	4	Detailed Project activities related to IJCLab facilities 1	L3
7.		Hum	nan resources and project cost 1	15
8.		SWC)T1	18
9.		Risk	analysis 1	19
10).	Ap	ppendix2	21


3. Scientific context

PIP-II is an integral part of the strategic plan for U.S. High Energy Physics as described in the Particle Physics Project Prioritization Panel (P5) report of May 2014 and formalized through the Mission Need Statement approved in November 2015. As an immediate goal, PIP-II is focused on upgrades to the Fermilab accelerator complex capable of providing proton beam power in excess of 1 MW on target at the initiation of the Long Baseline Neutrino Facility/Deep Underground Neutrino Experiment (LBNF/DUNE) program. PIP-II is a part of a longer-term goal of establishing a high-intensity proton facility that is unique within the world, ultimately leading to multi-MW capabilities at Fermilab. The most challenging development of PIP-II project, for which Fermilab was looking for contribution and expertise of international partners, is the 800 MeV proton linear superconducting accelerator. PIP-II linac will be the first accelerator in the US with significant In-Kind Contribution from all over the world. France will contribute significantly to PIP-II and DUNE through the two major research institutes known for their expertise and experience in In-Kind Contributions:

- For PIP-II, CEA (IRFU) will be one of the main contributor to the elliptical section of the superconducting linac. It consists in integrating and fully validating the nine 650 MHz Low-Beta elliptical cryomodules. CNRS (IN2P3) will provide support to Fermilab during the fabrication of 33 Single Spoke Resonators type 2 (SSR2) and will validate their performance and re-process if required before shipment to Fermilab. The cavities will be ready to be integrated in their cryomodules
- <u>For DUNE</u>, IN2P3 will be strongly involved in the developments of detectors (double phase, single phase).

Both Institutions, CEA and CNRS, are financially supported by the French Ministry MESRI (Minister of Higher Education, Research and Innovation) and received TGIR grants respectively and separately for their contribution to PIP-II and DUNE.

The expertise and experience of IN2P3 and specifically of the accelerator department of IJCLab in the conception of fully equipped cryomodules (including all accelerator components) is known worldwide through several past and present contributions in national, European and international projects like cryomodule series production (Spiral2, ESS), power coupler assembly and processing (XFEL) and cryomodule design and prototyping (SPL, MYRRHA). Beside Fermilab, IJCLab is the most experienced lab in the world which has designed, produced and validated Spoke-type resonators. This advanced world-wide-recognized experience will be essential for the success of the project and to reach the very ambitious specifications required for SSR2 cavities. A nominal gradient of 11.4 MV/m (accelerating voltage of 5 MV/cavity) with a quality factor (Qo) above 9E9 (power dissipations in the helium bath below 9 Watts) have to be achieved, to be compared to ESS specifications (Qo=2E9 at 9 MV/m).



Last but not least, the opportunity to work in close collaboration with the world-leading accelerator laboratory Fermilab is of first interest for IN2P3 and for all technical people that are involved on PIP-II Project. The joint-design activities, R&D, prototyping programs and project management requirements have been defined accordingly to IN2P3 labs interests, expertise and will result in a significant skills improvement. Moreover, this contribution to PIP-II will serve the international DUNE experiment dedicated to neutrino science in which many French physicists, engineers and technician will be involved.

4. Genesis, timeline

PIP-II Project has been created following the strategic plan for U.S. High Energy Physics as described in the Particle Physics Project Prioritization Panel (P5) report of May 2014 and formalized through the Mission Need Statement approved in November 2015. The first version of the PIP-II Conceptual Design Report¹ has been issued in March 2017.

Fermilab and DOE contacted IN2P3 direction for the first time beginning of 2018 to start building a potential scientific and technical contribution. In June 2018, DOE and the PIP-II project technical team came in person at IJCLab to discuss and show their strong interest in IN2P3 expertise and experience in the design and production of superconducting Spoke resonator.

A detailed scientific and technical scope has been developed jointly and agreed between both teams (Fermilab and IJCLab) till end of 2018. R&D and design activities have been initiated in Autumn 2018 and was financially supported by IN2P3. A SoI (Statement of Interest) has been signed between DOE and IN2P3, officializing the contribution in December 2018. In Autumn 2019, the global French contribution to PIP-II and DUNE project shared between both research institutes (CNRS and CEA) has been presented to TGIR Council (Très Grand Infrastructure de Recherche).

At the end of summer 2020, MESRI (Minister of Higher Education, Research and Innovation) gave the feedback on the total financial support. At the sight of project priorities and the amount of available funds from France compared to scientific scopes, no support has been granted by MESRI for the contribution from CNRS/IN2P3. The CEA scope required the full amount of MESRI allocated funds.

¹ PIP-II CDR : https://pxie.fnal.gov/PIP-II_CDR/default.htm

IN2P3 decided to contribute to the PIP-II with a reduced scope described in section 3. This new contribution has been adapted to match funding capabilities of IN2P3 for the next five years and IJCLab expertise and scientific interest. Indeed, the contribution to PIP-II has been analyzed at the level of IJCLab following a review by a "Decision Committee" (CODEC) composed of the lab project management service and lab direction in October 2020.

Before signing any formal engagement (MoU) with Fermilab, IN2P3 would like the scientific council of IN2P3 to analyze the contribution and issue recommendations and approval. The signature of IN2P3 contribution is foreseen in Spring 2021.

The schedule of the contribution, appearing very challenging, has been developed jointly with Fermilab and is fully aligned and integrated in PIP-II project schedule. It consists in 2 main phases:

- <u>R&D and Pre-production phase</u>. This phase aims at developing and producing prototype components for the pre-production cryomodule. This phase has been initiated since the Sol signature and will finish end of 2022 after the full validation at Fermilab of the three main components fully assembled in operating conditions (Spoke Cavity+Frequency Tuner+Power Coupler).
- <u>Production phase</u>: this phase aims at qualifying production cavities in vertical cryostat (dedicated cryostat to test cavities in operating conditions) and if required to re-process the cavity surface if not meeting specifications. We can separate this phase into two sub-phases:
 - <u>Project deliverables</u>: This phase will start in 2022 after full validation of pre-production components and will finish once all cavities will be delivered and accepted by Fermilab.
 - <u>Upgrade of IJCLab facilities</u>: this upgrade consists in preparing and upgrading the testing area at IJCLab for the production phase. Indeed, the qualification rate of cavities needed for the project requires an upgrade of the testing facilities to improve the efficiency, reliability and quality of current infrastructure.

A detailed schedule is presented in appendix 1.


5. State of the art

The real challenge in this project is not scientific or technologic as no new technology is involved. Indeed, the type of resonator (Spoke) is not new even though the design of this cavity is very specific to meet the project requirements. Moreover, the use of bulk Niobium is required which is today mastered by several companies in term of production, forming and welding. The most challenging part is the level of technical specifications. The later have been already challenging to meet by design (mechanical properties and frequency stability) and are not conservative neither straightforward in term of accelerating gradient and quality factor for Spoke resonator. Some specific optimization of the surface treatments should be introduced and are today under study. This implies a very high level of quality for the surface processing. As an example, the first "Spoke" resonator production made by IJCLab is for ESS project aiming at a quality factor of 2E9 at an operating gradient of 9 MV/m. PIP-II SSR2 resonators will operate at a gradient of 11.5 MV/m with a minimal quality factor of 9E9. At the sight of the first validated cavities, most of them also meet PIP-II operating specifications but with a very limited margin. This margin will be improved:

- By design, the optimization process has been pushed further allowing peak surface electromagnetic field ratios (namely Epk/Eacc and Bpk/Eacc) to be smaller. Moreover, ESS spoke cavities are double spoke resonators with a more complicated geometry limiting the efficiency of the surface treatment.
- By surface processing. The surface preparation of PIP-II Spoke resonators will integrate the experience and most recent developments of both labs Fermilab and IJCLab. Firstly, rotational chemical etching with BCP (Buffered Chemical Polishing) mixture will be studied. The implementation of rotation improves drastically the homogeneity and quality of surface polishing. Secondly, the heat treatment procedure aiming at degassing hydrogen contamination has been optimized allowing to reach very high quality factors as shown during studies carried out in the framework of European project MYRTE (MYRRHA Research and Transmutation Endeavour). Finally, cavities will be jacketed with a helium tank made of titanium to mitigate any problems of magnetic hygiene (any magnetized parts, mainly stainless steel, in the cavity vicinity during superconducting transition can affect significantly the quality factor).

All these improved processes will be investigated and consolidated during the prototyping phase on 4 cavities at IJCLab.

An additional challenge will be met during production phase. The improved surface processing will have to be transferred to the company in charge of cavity fabrication. These companies are already sensitized to surface processes as the latter already processed such cavities for previous projects like EU-XFEL or LCLS-II. The real challenge will be to work with companies to upgrade and adapt their facilities to process Spoke resonators.



	ESS	PIP-II
GEOMETRY : magnetic field distribution	H H H H H H H H H H H H H H	
Accelerating gradient	9	11.5
Qo at operating gradient	1.5E9	9E9
Epk/Eacc	4.3	3.5
Bpk/Eacc	6.9	6.75
G	130	115

6. Description of scientific and technical activities (as detailed in PPD part 2)

PIP-II project activities can be divided into two main packages:

- Fermilab Package: All activities related to deliverable components to be shipped to Fermilab
- IJCLab Package: All activities related to the local infrastructure at IJCLab.

3.1 Technical Description of Femilab package

CNRS/IN2P3 plans to perform the fabrication follow-up (if procurement done by Fermilab is with a European company) and the validation in vertical cryostat of 33 (30 plus 3 yield) jacketed SSR2 single-spoke resonators. All the technical, administrative and coordination work is localized at IJCLab, one of the several laboratories supervised and managed by IN2P3.

The 33 SSR2 jacketed cavities and the niobium material required for their fabrication are planned to be procured by Fermilab. All cavities are planned to undergo room temperature checks and validation in a vertical cryostat using a Low Power Coupler (LPC) and a dedicated tuner (not production tuner) at IJCLab. The cavities are planned to be delivered to Fermilab under vacuum without any intermediate venting following the qualification in the vertical cryostat.

3.2 Detailed Project Activities for deliverable components

The following sections provide brief description of activities, leading to the milestones described later of this document. Project activities are organized according to the four Project Phases defined in PPD – Part 1.

3.2.1 Phase 1: Preliminary Design Phase

Phase 1, as described in PPD – Part 1, is the preliminary engineering design phase of the in-kind deliverables. It culminates in the completion of the system and component Preliminary Design Reviews (PDR) and the closure of any request for action generated by the reviews.

CNRS/IN2P3 contributed to the SSR2 cavity and tuner designs, developed by Fermilab and its partners including CNRS/IN2P3. The SSR2 cavity and tuner preliminary design reviews were completed in 2018. More recently, CNRS/IN2P3's contributed to address specific technical points to support the preliminary design of the 325 MHz power coupler prototype development.

Phase 1 starts upon first successful kick-off meeting and ends with the successful completion of the Preliminary Design Review (PDR) for the SSR2 cavities, tuners and power couplers. This phase is considered completed.

3.2.2 Phase 2: Final Design Phase

The Final Design Phase develops an engineering design of sufficient maturity to serve as the basis for procurement, fabrication, assembly and testing of the system or component. The final design is supported by a complete set of assembly drawings and engineering notes, accompanied by an acceptance testing plan. The Final Design Phase culminates in the completion of the system and component Final Design Reviews (FDR) and the closure of any requests for action generated by the reviews.

During Phase 2, CNRS/IN2P3 is expected to contribute to:

• pre-production detailed design activities for SSR2 cavities, tuners and power couplers;

• building pre-production parts to be installed in the pre-production cryomodule SSR2. The scope of the pre-production cryomodule is to meet all the PIP-II SSR2 specifications, but it is planned to be not installed in the superconducting linear accelerator (Linac)

In the context of detailed design activities, CNRS/IN2P3's work in this stage includes but it is not limited to:

- Test specific heat treatments (Nitrogen infusion or doping, 120°C baking) to measure their positive and negative impact on SSR2 Spoke cavity performances and decide which could be integrated in the surface preparation procedure of the prototype and series production. This R&D activity has been started at IJCLab on 352 MHz Single Spoke Resonator from MYRRHA project and will be continued and refined on pre-production SSR2 Spoke cavities.
- Analysis of the sensitivity to magnetic trapped flux of SSR2 cavities. Calculations plan to be performed and compared to experimental data measured during vertical tests at IJCLab.
- Transportation study: aims at addressing cavity performances before and after shipment of the cavity and/or power coupler. This is expected also to help the optimization of the transportation box and procedure. This study plans to be done on a SSR cavity. At most 2 different type of transportation box will be studied (standard box and cable-spring damped box).
- Aging test on SSR1 tuner cartridge in the dedicated nitrogen cooled test bench at IJCLab, under availability of SSR1 tuner by Fermilab. This test plans to simulate several years of pulsed operation of the cold motor and piezo actuator. The performances of both motor and piezo actuators are planned to be monitored.
- Issue a report on the optimized recipe for cavity surface preparation (Q0 optimization) and how to reach frequency target of the dressed cavity (cavity + tuner + HPC) at 2K.
- CNRS/IN2P3 plans to be involved in the mechanical design optimization of the pre-production SSR2 spoke cavity and its helium tank. In such a context, CNRS/IN2P3 plans to perform, in collaboration with FERMILAB, the structural calculations required to comply with specifications written in the FRS and TRS documents.
- CNRS/IN2P3 plans to be involved in the SSR2 pre-production tuner design optimization in collaboration with Fermilab. CNRS/IN2P3 plans to contribute to the tuner system mechanical design optimization in compliance review with FRS and TRS.
- CNRS/IN2P3 plans to be involved in the SSR2 pre-production HPC design optimization (electrical, thermal and mechanical) in collaboration with Fermilab.

In the context of building pre-production parts to be installed in the pre-production cryomodule SSR2, CNRS/IN2P3 plans to cover the cost of pre-production tuners and power couplers fabrication, while the cost of Niobium and cavity fabrication (pre-production four units) are covered by FERMILAB. In select cases, FERMILAB is expected to supply components to CNRS/IN2P3 as specifically indicated below. CNRS/IN2P3's work in this stage includes but it is not limited to:

For SSR2 Cavities:

o Support FERMILAB supplier selection and act as inspector (QC measurements, reporting to FERMILAB) during fabrication (if supplier is European) of 3 jacketed pre-production cavities.

o Assess the Niobium thickness distribution all over cavity walls at reception and after BCP etching of a bare cavity. So as to be representative of real operating conditions (chilled water running in the helium jacket), BCP etching of the bare cavity will be performed with a mock-up helium jacket allowing to simulate the water cooling during the chemical treatment.

o Process (BCP, hydrogen degassing), prepare (HPR, clean room assembly), and evaluate parameters and sequence of each cleaning step to define final processing recipe.

o Develop the ability of rotational BCP and address the benefits in term of material removal homogeneity and surface quality. This study will be performed on a bare cavity in parallel and jointly of the wall thickness distribution study.

o Test the 4 jacketed pre-production cavities in vertical cryostat with 4 of the 5 pre-production tuners and Low Power Coupler (LPC). The cavity performances are planned to be measured (Qo=f(Eacc), multipacting, field emission). This approach is to optimize test protocols and to define the final processing recipe.

o Ship the 4 jacketed pre-production cavities to FERMILAB after qualification, including meeting PIP-II specifications. Cavities are planned to be shipped under vacuum without any venting after qualification in vertical cryostat.

o Participate to the final design of the production cavities.

For SSR2 Tuners:

- o Procure 5 tuners.
- o Perform QC inspection and room temperature tests.

o Test tuners in vertical cryostat assembled on the cavity. Tuner performance are planned to be measured (mechanical range, frequency sensitivity versus position, hysteresis).

o Ship to FERMILAB the 5 tuners (mechanical parts + piezo-electric actuators + stepper motors) with cavities but partly disassembled to ensure safe transportation of both the cavities and tuners.

- o Participate to the final design of the production tuners.
- For SSR2 Power Couplers :


o Procure 4 HPCs including both cold and warm end assemblies. 2 HPCs of the 4 procured HPCs will have a TiN coating on the ceramic windows. Ceramic windows are procured and validated by FERMILAB prior to shipping to CNRS/IN2P3. CNRS/IN2P3 is expected a minimum of 6 8 ceramic windows to be shipped by FERMILAB.

o Choose and support the supplier during fabrication.

o Perform QC inspection and low power room temperature tests (S11, bias voltage). The 4 HPCs will be cleaned by the supplier following the standard cleaning procedure required for the cold end assembly (degreasing, baking and assembly in ISO 5 clean room). No RF conditioning and no RF power test are planned to be executed at CNRS/IN2P3.

- o Ship all 4 HPCs together to FERMILAB
- o Participate to the final design of the series power coupler

Phase 2 starts at the successful completion of the Phase 1 and ends with the successful completion of the Final Design Review (FDR) of the production SSR2 dressed cavities.



3.2.3 Phase 3: Procurement/Assembly/Fabrication Phase

During Phase 3, production systems and components are procured, manufactured, and verified. The product is planned to be verified by way of analysis and/or test and/or inspection and/or demonstration.

CNRS/IN2P3's contribution in Phase 3 is the production, assembly and tests of all the deliverables described in this document for the PIP-II Project. CNRS/IN2P3's work in this stage includes but it is not limited to:

For SSR2 Cavities:

o Support supplier during fabrication and surface processing (BCP, heat treatment, HPR) provided that the supplier is a European company

o Test the 33 (30 plus 3 yield) cavities in vertical cryostat with 2 dedicated tuners (not production tuners) and low power coupler (LPC). The cavity performances are planned to be measured (Qo=f(Eacc), multipacting, field emission)

o A maximum of 25% of the cavities (8 cavities) could be re-processed (BCP, HPR) and re-tested in vertical cryostat at IJCLab without impacting cost and schedule (already included in the baseline cost and schedule). Additional re-processing and testing are possible but will induce delays and cost increase.

Phase 3 starts upon successful completion of the cavity Final Design Reviews (FDRs). Phase 3 ends with the successful completion of the System Acceptance Review at CNRS/IN2P3 premises (SAR1).


3.2.4 Phase 4: Delivery and Acceptance Phase

During Phase 4, CNRS/IN2P3 plans, after full qualification of all deliverables and if authorized by PIP-II project, to proceed with:

- Transport of SRF cavities according to PIP-II transportation requirements;
- Deliver to FERMILAB and proceed with SAR2 of each batch composed of 6 (or 5, or 7) jacketed Cavities under vacuum with vacuum valve and RF feedthroughs used for VTS qualification Support FERMILAB acceptance test of the first cavity batch in VTS.
- Resolve any non-conformity to follow mutually agreed remedial protocols, as defined in PPD Part 1 and the Acceptance Test Plan.

Phase 4 starts at the successful completion of the Phase 3 System Acceptance Review 1 per each delivery batch, and ends with the successful completion of the Site Acceptance Review 2 at FERMILAB for each delivery batch.

The acceptance plan and acceptance criteria are detailed in the PIP-II-SRF-SSR2 Dressed Cavity Acceptance Plan and PIP-II-SRF-SSR2 Dressed Cavity Acceptance Criteria documents.



3.3 Technical description of IJCLab Package

This package includes all technical activities required to upgrade facilities to test production cavities in optimal conditions. A risk analysis exercise pointed out that the cryostat currently in operation is showing operating weaknesses for production activities (low reliability, non-optimal logistic of cryogenic fluids, ...) that could significantly impact the qualification rate.


It mainly consists in finalizing the installation of a new cryostat (CV1250) on Supratech Platform. The next section will describe all work-packages and related activities.

It has to be noted that this new cryostat (CV1250) is not required for all testing activities during pre-production phase. Indeed, the cryostat currently in operation (CV800) will be available and well adapted for the small number of prototype cavities.

3.4 Detailed Project activities related to IJCLab facilities

All activities related to IJCLab facilities can be categorized in the following work-package

- Infrastructure:
 - o Procure and install secured platform for insert assembly
 - Install cryostat inside the pit (scheduled in September 2021)
- Radioprotection:
 - Upgrade security PLC
 - Communicate changes to ASN and finalize authorization.
 - Procure and install additional shielding (moving platform loaded with lead)
- Cryogenic distribution:
 - Procure and install liquid helium vacuum-isolated distribution line between liquefier and buffer next to cryostat
 - Procure and install helium buffer
 - Procure and install liquid nitrogen distribution line between liquid nitrogen tank and cryostat
 - Maintain or upgrade sub atmospheric helium pumps.
- RF distribution:
 - Procure RF components and build Low Level RF system
 - Procure additional RF components: RF amplifier, circulator, bidirectional coupler, RF cables, ...
 - Upgrade software for command and control
- Vacuum distribution:
 - Procure vacuum components for cavity volume: turbo-molecular pump, ionic pump, primary dry pump, valves, vacuum gauges, residual gas analyzer, ...
 - Procure vacuum components for cryostat isolation: turbo-molecular and primary pumps, valves, ...
- Control & Command:
 - Procure, install and program PLC for command and control of cryogenic fluids, pressure and helium level
 - Procure and install temperature sensor read-out
- Instrumentation:
 - o Procure and calibrate cernox sensors
 - Procure pressure gauge and butterfly valve
 - Procure helium level sensors
 - o Procure magnetic sensors for residual magnetic field monitoring




7. Human resources and project cost

Since 2018, IN2P3 is strongly involved in PIP-II project and especially in the design activities of accelerator components: cavities, tuner and couplers. These activities benefited both parts of the collaboration ("win-win" collaboration) as the design of accelerator components included experiences and lessons learned from both FNAL and IN2P3. This very active collaboration is rhythmed by:

- regular (almost weekly during very active period) technical meetings between Fermilab and IN2P3.
- monthly "All partners" meeting involving Fermilab, DAE and IN2P3 to exchange on technical advances specifically on Spoke cryomodules (SSR1 and SSR2)
- trimestrial coordination meeting named P2PEB (PIP-II Project Executive Board) involving all partners of the collaboration and serving as a forum to exchange on project updates (technical advances, project management, ...) and as an international configuration change board.
- yearly technical workshop aiming at exchanging between all partner's experiences and lessons learned on specific topics decided by technical coordinators and a scientific committee.
- Yearly review by IN2P3 direction (Entretien Annuel Projet) of project status, encountered difficulties, project forecast of following years.

The IN2P3 organization chart can be viewed below. Detailed organization charts of Fermilab and the international collaboration can be found in appendix.



IN2P3 team is composed today of a scientific and technical directors, 6 Sub-Project Coordinators and a QA engineer. The technical team is then divided into 6 work-packages: one per type of components (coupler, tuner and cavity) and three others for tooling and interfaces, cavity surface processing and testing and upgrade activities of the testing facilities. The local team is supported by IJCLab services and Supratech Platform which includes activities such as cavity inspection at reception, surface preparation and cavity testing in vertical cryostat. Supratech facilities are operating since more than 5 years and the team is well experienced in producing cavities for projects such as ESS or SPIRAL2. Advisors have been identified if any expertise are required.

During prototyping phase, the availability of IJCLab permanent workers is enough to handle the work load. For the production phase, starting in 2022 and for 3 years, the local team would need to be

reinforced especially for cavity testing and project management. In that sense, 3 temporary workers should be recruited to cover the work load during cavity quality check (QC) and cryogenic test activities and project management (project controller) and quality assurance.

The table below summarizes the human resources already required since 2018 and expected till the end of IN2P3 contribution. A total of 38 FTE has been estimated including 12 FTE of non-permanent staff.

Nom des personnes	Statut	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026	Total (FTE)
IJCLab		0%	14%	42%	65%	65%	65%	50%	40%	30%	20%	3.91
D. Longuevergne	Responsable scientifique		14%	35%	50%	50%	50%	40%	30%	20%	10%	2.99
H. Guler	Expertise conditionnement coupleurs			7%	10%	10%	10%	5%	5%	5%	5%	0.57
W. Kaabi	Conseil coupleur				5%	5%	5%	5%	5%	5%	5%	0.35
TOTAL (FTE)		0.00	0.14	0.42	0.65	0.65	0.65	0.50	0.40	0.30	0.20	3.91

Nom des personnes	Statut	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026	Total (FTE)
EQUIPE PIP-II		0%	17%	90%	180%	180%	160%	150%	145%	135%	70%	11.27
P. Duchesne	Responsable technique + lot cavité		12%	35%	50%	70%	70%	85%	90%	90%	50%	5.52
N. Gandolfo	Responsable Lot Tuner			15%	35%	35%	35%	15%	10%	10%	5%	1.60
S. Wallon	Responsable Lot Coupleur			15%	25%	25%	25%	5%	5%	5%	5%	1.10
D. Reynet	Ingénieur Système		5%	10%	10%	10%	10%	10%	10%	10%	5%	0.80
V. Poux	Responsable Qualité IJCLab			10%	10%	10%	10%	10%	10%	10%	5%	0.75
S. Roset	Conception outillage/mécanique			5%	50%	30%	10%	25%	20%	10%		1.50
PLATEFORME SUPRA	ТЕСН	0%	0%	0%	0%	40%	140%	0%	95%	95%	0%	3.70
T. Pépin-Donat	Opérateur four et planning SUPRATECH					5%	25%		15%	15%		0.60
L. Renard	Opérateur Salle blanche SUPRATECH					10%	30%		25%	25%		0.90
N. Bippus	Opératrice Salle Blanche SUPRATECH					10%	30%		25%	25%		0.90
F. Rabehasy	Opérateur Salle Chimie SUPRATECH					5%	25%		15%	15%		0.60
L. My Vogt	Opérateur Salle Chimie SUPRATECH					10%	30%		15%	15%		0.70
SERVICE CRYO ET RF		0%	0%	0%	0%	100%	180%	200%	160%	100%	0%	7.40
F. Gallet	Opérateur Liquéfacteur + Upgrade CV1250					10%	20%	20%	20%	20%		0.90
M. Pierens	Opérateur Liquéfacteur + Upgrade CV1250					25%	40%	50%	40%	5%		1.60
F. Chatelet	Gestion cryo Cryostat					10%	20%	20%	20%	20%		0.90
G. Mavilla	Instrumentation + gestion cryo Cryostat + upg	grade C	V1250			25%	40%	40%	40%	30%		1.75
D. Le Dréan	Opérateur RF Cryostat					10%	20%	20%	20%	20%		0.90
S. Blivet	Infrastructure upgrade CV1250					10%	20%	20%	10%			0.60
TBD	Ingénieur radio-protection						10%	10%				0.20
TBD	Ingénieur RF Upgrade CV1250					10%	10%	20%	10%	5%		0.55
CDD		0%	0%	0%	0%	0%	75%	325%	400%	325%	75%	12.00
TBD	Contrôleur projet						25%	100%	100%	75%		3.00
TBD	Ingénieur qualité						25%	100%	100%	75%		3.00
TBD	Instrumentation + gestion cryo Cryostat + QC						25%	100%	100%	75%		3.00
TBD	Instrumentation + test RF + QC							25%	100%	100%	75%	3.00
TOTAL (FTE)		0.00	0.17	0.90	1.80	3.20	5.55	6.75	8.00	6.55	1.45	34.37

Human resources (physicists)

Human resources (ITA=technical staff)

Initially, the IN2P3 contribution was meant to be financed by French Ministry MESRI as a TGIR. As explained earlier, the allocated money was drastically reduced and could only cover the CEA contribution that was for Fermilab the highest priority. Nevertheless, IN2P3 decided to maintain its contribution to PIP-II but with a reasonable and reduced scope as described in previous sections. It consists in keeping all activities where IN2P3 has a strong and unique expertise that couldn't be handled by any other international partners: cryogenic testing of Spoke resonators. This reduced scope has been financially evaluated and appears to be within IN2P3 budget for the next 4 years. Expenses have been smoothened as much as possible over the years. A minimum margin of 15% has been included for all well-known expenses and has been increased for instance to 50% for all activities/procurements showing high risks or with significant uncertainties (rough estimations not based on quotations): upgrade of Supratech facilities, cryogenic testing of prototypes.

The project cost is estimated at 5.7 million euros including FTE (permanent and non-permanent staff). The personnel cost is about 3 million euros including 900 k€ of non-permanent staff.

IN2P3 already engaged more than 500 k€ and 4 FTE for R&D and prototyping phase for PIP-II.

Somme de Cout (base+incertitude)	Étiqu								
	± 2018	± 2019	± 2020	± 2021	± 2022	± 2023	± 2024	± 2025	Total général
Étiquettes de lignes 🖵									
🗄 WP1 management	16	13		14	29	29	29	29	158
🗄 WP2 Cavité	17	25	11	165	182	85	423	305	1214
WP3 Tuner		23	42	21	0	0			86
🖲 WP5 Coupler			370	35	0	0			405
WP6 Supratech (CV1250)				191	239	404			834
Total général	33	61	423	426	450	518	452	333	2696

Financial resources distribution already spent and required per year (in k€). Cost of personnel is not included

8. SWOT

Strengths:

- Team is well experienced in series production (ESS) of Spoke resonators
- Current facilities are fully compatible with PIP-II Spoke resonators
- Technology transfer (surface processing of Spoke resonator and power coupler) to industries with which a lot of projects/interactions are already going on

-

Weaknesses:

- Some facilities need to be upgraded (vertical cryostat) to handle efficiently the series production (risk mitigation).
- IN2P3 funding is tight and might have difficulties to ensure complete funding (non-permanent human ressources + facilities upgrade)
- Profil of IN2P3 funding. Yearly funding will add uncertainties and difficulties to manage the project
- Too many key permanent staff: today human resources is sufficient but what about tomorrow in case of resignation?

Opportunities:

- Collaborate with Fermilab, one of the most experienced accelerator lab of the world, not only on PIP-II but also on R&D topics like Nitrogen doping/infusion.
- Collaborate with a lab very advanced in project managements methods
- Benefit from experience and lessons learned of the full collaboration
- Work on a world-class project with very high visibility
- Improve IJCLab's facilities for PIP-II and future projects.

Threats:

- On-going project ESS is delayed and could impact significantly PIP-II prototyping phase schedule
- Potential new projects (MYRRHA series production) could happen in the same period.
- Delays or extra cost due to export/import difficulties (VAT exemption)
- See risk analysis

9. Risk analysis

Risk identification and evaluation

The full local team and also lab technical support services, because of their expertise and experience, will be part of the risk identification and evaluation process. Risks identification will be not only based on existing risks portfolio (IN2P3 level) but also on the specificities of PIP-II team activities and lab facilities and environment. Risks of different nature (technical and scientific, external, human, organizational, costs, procurement, planning, transportation, ...) will be assessed and graded in term of likelihood and severity. The criticality (likelihood*severity) will be calculated and classified in 3 impacts levels (1: Low, 2: Medium and 3: High).

The risk impact scoring is summarized in the table below:

	Low Impact	Medium Impact	High Impact
Technical	Somewhat sub-standard	Significantly sub- standard	Extremely sub-standard or KPP in jeopardy
Impact	Can be repaired by the team	Can be repaired within IJCLab	Can be repaired only with external parties
Cont laurent	< 1% of project cost	1% - 5% of project cost	> 5% of project cost
Cost Impact	< 25 k€	25k€ - 100k€	> 100k€
Schedule	< 2% of project duration	2 - 5 % of project duration	> 5 % of project duration
Impact	<1 month	1 - 3 months	> 3 months

Table : Impact scoring of risks

The risk ranking matrix is distributing the risk impact versus the probability:

	Low Impact	Medium Impact	High Impact
Very High. 64- 100%	Medium	High	High
High 39- 64%	Medium	High	High
Medium 21-39%	Low	Medium	High
Low 9- 21%	Low	Medium	Medium
Very Low 0-9%	Low	Low	Medium

Table: Risk ranking matrix

Risk management and mitigation:

The project controller will be responsible of coordinating the risk evaluation process and will generate preventive (risk level 2) and corrective (risk level 3) actions. Each action generated will aim at mitigating the risk criticality down to an acceptable level. Risks will be monitored and updated during the full project life time. A risk register will be built, fed and updated continuously. Actions generated by risk analysis process will be integrated in the action management process.

Depending on their nature, several processes could be used to mitigate risks criticality: expertise, reviews, strengthening of Quality Assurance (improvement of procedures, manufacturer follow-up, communications, infrastructure maintenance, ...), external support,

Preliminary Analysis

DESCRIPTION	Probability	Schedule impact (month)	Cost impact (k€)	P* schedule impact (months)	P* cost impact (k€)
	Те	chnical			
RF test forbidden due to ASN restrictions	5	6		0.3	0
Accident during BCP etching	5	2		0.1	0
Accident during cavity handling	5	1		0.05	0
	Man	agement			
Human ressources not available due to other projects	25	1		0.25	0
Difficulties to hire temporary workers	25	3		0.75	0
Loss of a temporary worker (resignation)	25	3		0.75	0
funding lost because of delay in activities (yearly funding)	25	0	200	0	50
Cavity loss or damages during transportation to FNAL	1	1	150	0.01	1.5
Custom fees not waived on time because of incomplete procedure	10	0	50	0	5
	Ех	ternal			
Increase of helium cost	50	0	50	0	25
Qualified vendors not available for production	10	6	0	0.6	0
More than 25% of production cavities have to be re-processed	50	4	50	2	25
Testing facilities not/partially available because of other projects	25	6	0	1.5	0
Clean room not/partially available because of other projects	25	6	0	1.5	0
CV1250 not operational	10	6	0	0.6	0


Table : Identified risks

Risk evaluation for production phase (preliminary)

Risks	Schedule (month)	Cost (k€)
Systemic	8.41	106.5
Technical (cavity)	5.185	155.34
TOTAL	13.6	261.8

10. Appendix

Simplified schedule (excel version)




MPP schedule :

N ^e	Nom de la tâche	Durée	Début	Fin		2019	2024	2022	2002	2024	2005	2026
•					T4	T1 T2 T3 T4 T1 T2 T3 T	4 T1 1	2022 T2 T3 T4 T1 1	12 T3 T4 T1 T2	T3 T4 T1 T2	2025 2 T3 T4 T1 T2	T3 T4 T1 T2
1	MESRI Agreement for PIP-II	Djour	Mar 01/09/20	Mar 01/09/20		¢-0:						
2	PIP-II Scope Funded by MISRI	Djour	Lun 15/03/21	Lun 15/08/21			1 2 1	15/03				
з	Delivery of PNAL JCAV prototype at UCLab	Djour	Mar 30/11/21	Mar 30/11/21				30/11				
4	Validation of first Pre-Production FPC at FNAL	Djour	Ven 16/04/21	Ven 16/04/21			•	16/04				
5	Validation in VT of first Bare Cavity at FNAL	Djour	Mer 02/02/22	Mer 02/02/22				 02/ 				
6	Validation of First Dressed Cavity in STC	Djour	Jeu 09/06/22	Jeu 09/06/22					 09/06 			
7	Infrastructure upgrade, maintenance, Aveilability	968 jours	Mer 01/01/20	Lun 18/02/24								
12	Pre-Production Phase	922 jours	Mar 01/01/19	Lun 31/10/22	1							
13	WP1 - Project Management	857 jours	Mar 01/01/19	Mer 29/06/22	1				→			
28	WP2 - Jacketed Cavity	765 jours	Mar 01/01/19	Lun 21/02/22	1							
177	WP3 - Fundamental Frequency Tuner	496 jours	Mer 06/11/19	Mar 07/12/21								
205	WP6 - Jacketed Cavity + Tuner	345,9 jours	Lun 02/11/20	Ven 15/04/22		1						
206	FNAL JOAN	345,9 jours	Lun 02/11/20	Ven 15/04/22								
207	Cavity + Tuner velidation in VT	24,1 jours	Mar 22/02/22	Lun 28/09/22								
216	Shipping	138,9 jours	Lun 02/11/20	Mer 06/04/22								
224	Site Acceptance test (SAR2)	7 jours	Mer 06/04/22	Ven 15/04/22								
229	UCLab JCAV Batch 1	60 jours	Lun 03/01/22	Ven 25/03/22								
230	Cavity + Tuner validation in VT	24,1 jours	Lun 00/01/22	Ven 04/02/22								
239	Shipping	7,8 jours	Lun 07/08/22	Mer 16/03/22								
243	Site Acceptance text (SAR2)	7 jours	Jeu 17/03/22	Ven 25/03/22								
248	UCLab JCAV Batch 2	S3,8 jours	Mar 01/02/22	Ven 15/04/22								
249	Cavity + Tuner validation in VT	24,1 jours	Mar 01/02/22	Lun 07/03/22								
258	Shipping	22,7 jours	Lun 07/00/22	Mer 06/04/22				н				
262	Site Acceptance text at FNAL	7 jours	Mer 06/04/22	Ven 15/04/22								
267	WPS - Fundamental Power Coupler	391 jours	Lun 20/04/20	Lun 03/01/22								
310	WPG - Dressed Cavity	80 jours	Jeu 09/06/22	Lun 31/10/22								
311	Validation of dressed cavity at FNAL	Djour	Jeu 09/06/22	Jeu 09/06/22					09/06			
312	Final Design for Production Phase	80 jours	Jeu 09/06/22	Lun 31/10/22								
319	Production Phase	1299 jours?	Mar 01/09/20	Ven 13/03/26								
320	WP1 - Project Management	1307 jours	Mar 01/09/20	Lun 12/05/25								1
331	WP2 - Jacketed Cavity	1113 jours?	Mar 01/09/20	Mar 20/05/25								
332	Preparation of PRR for Production Niobium	297 jours	Mar 01/09/20	Mar 30/11/21								
						-		-				
337	Procurement of Niobium for Production JCAV	228 jours	Mar 05/30/21	Jeu 29/09/22								
342	Manufacturing of Nieblum for Production JCAV	241 jours	leu 27/30/22	Mar 07/11/23								
349	Site Acceptance test of Niobium for Production J	DAV 13 jours	Mer 08/11/22	Ven 24/11/23						н		
202	Preparation of PRR for Production JOW	161,8 jours	Lun 28/02/22	Lun 14/11/22				-				
352	Procurement of Production JOW	240 jours7	Mer 07/09/22	Ven 15/09/23								
35/	Proceedings of Production solv	Ten long,	And Contrastat	sen savatas								
	Täche			Tâche inactive		Report récapitu	latif manue	:I	Jalons externes	\$	Progression manuelle	
	Fractionnemen	t		Jalon inactif		Récapitulatif m	nuel		Échéance	+		
	t : Planning_PIP-II_UCLab_ Jalon			Récapitulatif ina	dif	Début uniquem		E	Critique			
Date	: Lun 14/12/20 Récapitulative			Táche manuelle		Fin uniquement			Fractionnement critique			
		projet				Täches externe			Avancement			
	Récapitulatif de	rprojer i		Durée uniqueme	a 11.	Taches externe			Avaricement.			
1						Page 1						

No. No. No. No. 000/00	Nº I	Nom de la tâche		Durée	Début	Fin		2010		2024	2022	2022	2024	2025	2025
Bit Bit <td>N</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>T4</td> <td>2019 T1 T2 T3 T4 T</td> <td>20 1 T2 T3 T4</td> <td>T1 T2</td> <td>T3 T4 T1</td> <td>T2 T3 T4 T1 T2</td> <td>T3 T4 T1 T</td> <td>2 T3 T4 T1 T2</td> <td>T3 T4 T1 T2</td>	N						T4	2019 T1 T2 T3 T4 T	20 1 T2 T3 T4	T1 T2	T3 T4 T1	T2 T3 T4 T1 T2	T3 T4 T1 T	2 T3 T4 T1 T2	T3 T4 T1 T2
List Number of State View Number of State View <td>362</td> <td>Manufacturing of Production</td> <td>n JCAV</td> <td>389 jours</td> <td>Lun 09/30/23</td> <td>Mar 20/05/25</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>	362	Manufacturing of Production	n JCAV	389 jours	Lun 09/30/23	Mar 20/05/25									
1/10 1/10 </td <td>381</td> <td></td>	381														
100 Desk: Tuer values bit 7. Hun Act 100,7 Mod 400,70 200 Coding - Tuer values bit 7. Hun Act 100,7 Mod 400,70 200 Coding - Tuer values bit 7. Hun Mod 100,70 Mod 100,70 200 Coding - Tuer values bit 7. Hun Mod 100,70 Mod 100,70 200 Coding - Tuer values bit 7. Hun Mod 100,70 Mod 100,70 200 Coding - Tuer values bit 7. Hun Mod 100,70 Mod 100,70 200 Coding - Tuer values bit 7. Hun Mod 100,70 Mod 100,70 200 Coding - Tuer values bit 7. Hun Mod 100,70 Mod 100,70 200 Coding - Tuer values bit 7. Hun Mod 100,70 Mod 100,70 200 Coding - Tuer values bit 7. Hun Mod 100,70 Mod 100,70 200 Coding - Tuer values bit 7. Hun Mod 100,70 Mod 100,70 200 Coding - Tuer values bit 7. Hun Mod 100,70 Mod 100,70 200 Coding - Tuer values bit 7. Hun 100,70	514		Tuner												
000 0.449 * Servadement NY, BUNY 11.047 Nr 2000 / Nr 2000 / 000 0.449 * Servadement NY, BUNY 11.047 Nr 2000 / Nr 2000 / 000 0.449 * Servadement NY, BUNY 11.047 Nr 2000 / Nr 2000 / 000 0.449 * Servadement NY, BUNY 11.047 Nr 2000 / Nr 2000 / Nr 2000 / 000 0.449 * Servadement NY, BUNY 11.047 Nr 2000 / Nr 2000 / Nr 2000 / 000 0.449 * Servadement NY, BUNY 11.047 Nr 2000 / Nr 2000 / Nr 2000 / 000 0.449 * Servadement NY, BUNY 11.047 Nr 2000 / Nr 2000 / Nr 2000 / Nr 2000 / 000 0.449 * Servadement NY, BUNY 11.047 Nr 2000 / Nr 2000 / Nr 2000 / Nr 2000 / 010 0.449 * Servadement NY, BUNY 11.047 Nr 2000 / Nr 2000 / <t< td=""><td></td><td></td><td>_</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>			_												
Mark Mark <th< td=""><td>_</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></th<>	_														
Mark Mark <th< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>n</td><td></td><td></td></th<>													n		
0 0	558	Cavity + Tuner validation	In VT, RUN N'2	11 jours	Ven 33/05/24	Ven 14/06/24								n	
Minute researching in Fig. 100 Minute Address and States	566	Cavity + Tuner validation	In VT, RUN N'3	11 jours	Lun 17/06/24	Lun 01/07/24								n	
m m	573		in VT, RUN	16 jours	Mar 02/07/24	Mar 23/07/24								н	
No.	582	Cavity + Tuner validation	In VT, RUN N*4	11 jours	Mer 17/07/24	Mer 31/07/34								н	
Note Note <t< td=""><td>590</td><td>Cavity + Tuner validation</td><td>In VT, RUN N'S</td><td>11 jours</td><td>Mer 04/08/24</td><td>Mer 18/09/34</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>п</td><td></td></t<>	590	Cavity + Tuner validation	In VT, RUN N'S	11 jours	Mer 04/08/24	Mer 18/09/34								п	
No. Model, representing Image: Control of	598	Cavity + Tuner validation	In VT, RUN N'S	11 jours	leu 19/09/24	Jeu 03/30/24								п	
And Section And Section <theadd section<="" testin="" th=""> And Section<td>605</td><td></td><td>In VT, RUN</td><td>16 jours</td><td>Ven 04/10/24</td><td>Ven 25/30/24</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>п</td><td></td></theadd>	605		In VT, RUN	16 jours	Ven 04/10/24	Ven 25/30/24								п	
Mark Mark <th< td=""><td>614</td><td>Cavity + Tuner validation</td><td>In VT, RUN N'7</td><td>11 jours</td><td>Lun 21/10/24</td><td>Lun 04/11/24</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>п</td><td></td></th<>	614	Cavity + Tuner validation	In VT, RUN N'7	11 jours	Lun 21/10/24	Lun 04/11/24								п	
Normal Normal<	622	Cavity + Tuner validation	In VT, RUN N'B	11 jours	Jeu 07/11/24	Jeu 21/11/24								н	
MYSki, yestocastig Inc. Mer 03/02/3 Gelity + Tueer validation in VT, BUIN N13 11 journ Mer 03/02/3 Gelity - Tueer validation in VT, BUIN N13 11 journ Mer 03/02/3 Gelity - Tueer validation in VT, BUIN N13 11 journ Mer 03/02/3 Gelity - Tueer validation in VT, BUIN N13 11 journ Mer 03/02/3 Gelity - Tueer validation in VT, BUIN N13 11 journ Mer 13/02/3 Gelity - Tueer validation in VT, BUIN N13 11 journ Mer 13/02/3 Gelity - Tueer validation in VT, BUIN N13 11 journ Mer 13/02/3 Gelity - Tueer validation in VT, BUIN N13 11 journ Mer 13/02/3 Gelity - Tueer validation in VT, BUIN N13 11 journ Mer 03/02/3 Gelity - Tueer validation in VT, BUIN N13 11 journ Mer 03/02/3 Gelity - Tueer validation in VT, BUIN N13 11 journ Mer 03/02/3 Mer 03/02/3 Mer 03/02/3 Mer 03/02/3 Fige Celity - Tueer validation in VT, BUIN N13 11 journ Mer 03/02/3 Mer 03/02/3 Mer 03/02/3 Mer 03/02/3 Mer 03/02/3 Mer 03/02/3 Mer 03/02/3 Mer 03/02/3 Mer 03/02/3 Fige <	630	Cavity + Tuner validation	In VT, RUN N'9	11 jours	Ven 22/11/24	Ven 06/13/24								н	
See Cevity + Tuner validation in VT, RUN N*13 11 journ Aur 200/025 an 60/02/25 See Cevity + Tuner validation in VT, RUN N*13 11 journ Mer 10/02/25 Mer 10/02/25 See Cevity + Tuner validation in VT, RUN N*13 11 journ Mer 10/02/25 Mer 10/02/25 See Cevity + Tuner validation in VT, RUN N*13 11 journ Mer 00/02/25 Mer 10/02/25 See Cevity + Tuner validation in VT, RUN N*13 11 journ Mer 00/02/25 Mer 00/02/25 See Cevity + Tuner validation in VT, RUN N*13 11 journ Mer 00/02/25 Mer 00/02/25 See Cevity + Tuner validation in VT, RUN N*13 11 journ Mer 00/02/25 Mer 00/02/25 See Cevity + Tuner validation in VT, RUN N*13 11 journ Mer 00/02/25 Mer 00/02/25 See Cevity + Tuner validation in VT, RUN N*13 11 journ Mer 00/02/25 Mer 00/02/25 See Cevity + Tuner validation in VT, RUN N*13 11 journ Mer 00/02/25 Mer 00/02/25 See Cevity + Tuner validation in VT, RUN N*13 13 journ Mer 00/02/25 Mer 00/02/25 See Cevity + Tuner validation in VT, RUN N*13 13 journ	637		In VT, RUN	36 jours	Lun 09/12/24	Mar 07/01/25								п	
562 Cwity + Tuser validation in VT, RUN N'13 11 juan Mar 14/02/25 Mar 14/02/25 563 Cwity + Tuser validation in VT, RUN N'13 11 juan Mar 14/02/25 Mar 14/02/25 564 Cwity + Tuser validation in VT, RUN N'13 11 juan Mar 14/02/25 Mar 14/02/25 565 Cwity + Tuser validation in VT, RUN N'13 11 juan Mar 24/02/25 Mar 14/02/25 566 Cwity + Tuser validation in VT, RUN N'13 11 juan Mar 24/02/25 Mar 14/02/25 567 Cwity + Tuser validation in VT, RUN N'13 11 juan Mar 24/02/25 Mar 24/02/25 568 Cwity + Tuser validation in VT, RUN N'13 11 juan Mar 24/02/25 Mar 24/02/25 569 Cwity + Tuser validation in VT, RUN N'13 11 juan Mar 24/02/25 Mar 24/02/25 561 Cwity + Tuser validation in VT, RUN N'13 11 juan Mar 24/02/25 Mar 24/02/25 562 Cwity + Tuser validation in VT, RUN N'13 11 juan Mar 24/02/25 Mar 24/02/25 563 Cwity + Tuser validation in VT, RUN N'13 11 juan Mar 24/02/25 Mar 24/02/25 564 Cwity + Tuser validation in VT, RUN N'13 11 juan Mar 24/02/25 </td <td>646</td> <td>Cavity + Tuner validation</td> <td>In VT, RUN N"3D</td> <td>11 jours</td> <td>Mer 01/01/25</td> <td>Mer 15/01/25</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>п</td> <td></td>	646	Cavity + Tuner validation	In VT, RUN N"3D	11 jours	Mer 01/01/25	Mer 15/01/25								п	
669 Cavity - Tuner validation In VT, BUN N*13 36 jours Mer 12/02/25 Mer 12/02/25 Im 12/02/25	654	Cavity + Tuner validation	In VT, RUN N'11	11 jours	Lun 20/01/25	Lun 03/02/25								•	
N*12bis_reprocessing Image: Control of VT, BUN N*33 13 jours Ner 08/04/25 jeu 20/03/25 ieu 2	662	Cavity + Tuner validation	In VT, RUN N'12	11 jours	Mar 04/02/25	Mar 18/02/25								н	
See Cavity + Tuner validation In VT, BUN N"14 11 jours Mar 08/04/25 Mar 08/04/25 See Cavity + Tuner validation In VT, BUN N"14 11 jours Mar 08/04/25 Mar 08/04/25 See Cavity + Tuner validation In VT, BUN N"14 11 jours Mar 08/04/25 Mar 08/04/25 See Cavity + Tuner validation In VT, BUN N"14 11 jours Mar 08/04/25 Mar 08/04/25 Projet : Planning_PIP-II_UICLab Tache Tache inactive Report récapitulatif manuel Jalons externes Projet : Planning_PIP-II_UICLab Fractionnement Jalon inactif Récapitulatif manuel Échéance Jate : Lun 14/12/20 Mar 08/04/26 Récapitulatif inactif Début uniquement C Critique Récapitulatif du projet Táche manuelle Fin uniquement Jalons externes Avanoment	669		In VT, RUN	16 jours	Mer 19/00/25	Mer 12/03/25								п	
694 Cavity + Tuner validation In VT, RUN N*15 11 jours Mer 24/04/25 Mer 24/04/25 Image: Cavity + Tuner validation In VT, RUN N*15 Image: Cavity + Tuner validation In VT, RUN N*15 11 jours Mer 24/04/25 Image: Cavity + Tuner validation In VT, RUN N*15 Image: Cavity + Tuner vality + Tuner validation In VT, RUN N*15	678	Cavity + Tuner validation	In VT, RUN N'13	11 jours	leu 06/03/25	Jeu 20/03/25								п	
Projet : Planning_PIP-II_UICLab_ Jate : Lun 14/12/20 Täche Fractionnement Jalon inactif Report récapitulatif manuel Jalons externes Image: Progression manuelle Aute : Lun 14/12/20 Täche manuelle Image: Planning_PIP-II_UICLab_ Jalon Récapitulatif inactif Image: Planning_PIP-II_UICLab_ Jalon	686	Cavity + Tuner validation	In VT, RUN N*14	11 jours	Mar 25/03/25	Mar 08/04/25								н	
Projet : Planning_PIP-IL_UCLab Jate : Lun 14/12/20 Récapitulatif nu rojet Récapitulatif du projet Récapitulatif du projet Durée uniquement Récapitulatif du projet Durée uniquement Récapitulatif du projet Récapitulatif du p	694	Cavity + Tuner validation	In VT, RUN N'15	11 jours	Mer 09/04/25	Mer 23/04/25								н	
Projet : Planning_PIP-IL_UCLab Jate : Lun 14/12/20 Récapitulatif nu rojet Récapitulatif du projet Récapitulatif du projet Durée uniquement Récapitulatif du projet Durée uniquement Récapitulatif du projet Récapitulatif du p	_														
Projet : Planning_PIP-IL_UCLab Jate : Lun 14/12/20 Récapitulatif nu rojet Récapitulatif du projet Récapitulatif du projet Durée uniquement Récapitulatif du projet Durée uniquement Récapitulatif du projet Récapitulatif du p	<u> </u>		Tiche			Tichs insetter			Report along to be	of manual a		Islaar asterner	۵	Programming many sile	
Image: Planning_PIP-IL_UCLab_ Jalon Récapitulatif inactif Début uniquement Critique Critique Récapitulatif du projet Tâche manuelle Fin uniquement C Critique Récapitulatif du projet Durée uniquement Fin uniquement C Fractionnement critique Récapitulatif du projet Durée uniquement Tâches externes Avancement													, i	Progression manuelle	
Nate : Lun 14/12/20 Récapitulative Tâche manuelle Fin uniquement Image: Second s	Projet	t : Planning_PIP-II_UCLab_						♥					*		
Récapitulatif du projet Durée uniquement Tâches externes Avancement				٠											
Page 2			Récapitulatif du pro	jet 🗖		Durée uniqueme	ent		Täches externes	1		Avancement			
									Page 2						

N*	Nom de la tâche		Durée	Début	Fin	74	2019	20	2021	2022	2023 T2 T3 T4 T1 T2	2024	2025	2026
701	Cavity + Tuner validation N°15bis_reprocessing	In VT, RUN	16 jours	Jeu 24/04/25	Jeu 15/05/25					12 14 11			n	
710	Cavity + Tuner validation	IN VT, RUN N"16	11 jours	Ven 09/05/25	Ven 23/05/25								•	
718	Cavity + Tuner validation	in VT, RUN N°17	11 jours	Lun 26/05/25	Lun 09/06/25								•	
726	Cavity + Tuner validation	in VT, RUN N"18	11 jours	Mar 10/06/25	Mar 24/06/25								п	
733	Cavity + Tuner validation N°18bis_reprocessing	in VT, RUN	16 jours	Mer 25/06/25	Mer 16/07/25								п	
742	Cavity + Tuner Shipping		661 jours	Mar 01/11/22	Jeu 04/09/25									-
772	SAR 2 of Production JCAV + T		158 jours	Ven 13/09/24	Ven 13/03/26						•			<u> </u>
815	WPS - Fundamental Pewer Coupl		000,5 jeuro	Mar 04/03/22	tun 26/05/25					_				1
		Täche			Táche inactive			Report récapitulati	f manuel		Jaions externes	\$	Progression manuelle	
		Fractionnement			Jalon inactif		\$	Récapitulatif manu	el E		Échéance	+		
	t : Planning_PIP-II_UCLab_ : Lun 14/12/20	Jalon	٠		Récapitulatif ina	ctif		Début uniquement			Critique			
Date	: tun 14/12/20	Récapitulative	_		Táche manuelle			Fin uniquement	3		Fractionnement critique			
		Récapitulatif du proje	a —		Durée uniquem			Täches externes			Avancement			
<u> </u>			-					Page 3						
								rages						



PIP-II Organization chart at Fermilab

PIP-II International Organization chart

Levels		PIP-II Governance						
	US	India	UK	Italy	France/CEA	France/CNRS/IN2P3	Poland/WUST	
Agencies	DOE	DAE	UKRI	INFN	CEA	CNRS/IN2P3	WUST	
1. Principal Coordinators	OHEP Assoc Director BARC Director		STFC Exec Chair	I INEN President		Scientific Director, Accel & Techn.	TBD	International Neutrino Council (INC)
2. Laboratory Directors	FNAL Director	BARC Director RRCAT Director	Exec Director Nat'l Lab's	Member, INFN Exec Board	Head, DACM	IJCLab Director	Rector, Faculty of Civil Engineering	PIP-II Directors Council (P2LDC)
3. Technical Coordinators	PIP-II Project Director	DAE TCs	STFC TC	INFN TC	CEA TC	CNRS/IN2P3 TC	WUST TC	PIP-II Project Executive Board
4. Sub-Project Managers/Coordinators	FNAL SPMs	DAE SPCs	STFC SPCs	INFN SPCs	CEA SPCs	CNRS/IN2P3 SPCs	WUST SPCs	

PIP-II Partner Institutions Collaboration



Levels

Detailed cost

	Jetane	uu	.031							
Somme de Cout (base+incertitude)	Étiqu∉ 1	2019	⊞ 2020	. ∎2021	⊞ 2022	⊞ 2023	. ∎ 2024	⊞ 2025	. ∎ 2026	Total généra
Étiquettes de lignes	, †									
BWP1 management	16	13		14	72	200	200	200	72	78
■ Pre-production	16	13		14	29					7
■ mission	16	13		14	29					7
Travels+meeting organization (semaines)	16	13		14	29					7
Production					43	200	200	200	72	71
					43	172	172			60
IR QA&QC					21	86	86			30
IR Project Controller2					21	86	86			30
					21	29	29			11
Travels+meeting organization (semaines)						29	29			11
BWP2 Cavité	17	25	11		198	162	546	427	31	158
Pre-production	17	25	11		102					32
mission				23						2
Fabrication follow-up of cavity and QC test (jours)				23						2
Equipement IJCLab	17	21		92						13
Fabrication follow-up of cavity and QC test (endos)				35						3
Tooling for pre-prod cavity preparation and test				58						
Cavity design (simulation code)		6								
RF components for vertical test (Amplifier, coupler, ci	rc 17	3								
Magnetic sensor for vertical test	· 1/	12								
-		4	11	26						
Equipement Livrable			11	20						4
Cavity vacuum valves		2								
Motors for moving coupler				14						-
RF feedthrough Qi et Qt and blank flange intermediate	5		11							1
RF feedthrough Qi et Qt and blank flange for final test				13						:
Cryogenic components for vertical test		2								
Consommables				24	102					1
Cavity surface processing at IJCLab (BCP+Four+HPR)				14	41					
Cavity validation in vertical cryostat (cryostat + hélium)			11	32					
Transport FNAL	/				30					
					96	162	546	427	31	12
CDD					15	77	123			3
2 CDD cavité (1 AI, 1 IE pour inspection et tests cryo)					15	77	123		31	30
🗏 Equipement IJCLab							58			!
Tooling (duplicate)							58			
🖻 Equipement Livrable					80					:
Cavity vacuum valves					25					
RF feedthrough Qi and Qt					55					!
□ Consommables						85	366	305		7
Cavity surface reprocessing at IJCLab (reprocess + valid	lation)						73	61		1
Cavity validation in vertical cryostat (cryostat + hélium							158			2
Fabrication follow-up of cavity and QC test	/					85	150	151		-
	anchort)					85	135	113		2
Transport of cavity + tuner to FNAL (crate for cavity + tr	ansport		42	24			155	115		
UWP3 Tuner		23	42	21						
Pre-production		23	42							:
□ Equipement Livrable		23	42							
Instrumentation piezo				12						
Matériel fin de course				3						
Tuner procurement (5)			37							
Piezo actuator procurement for 5 Tuner		23								
Specific screws for 5 tuners			5							
			5	6						
Aging test				6						
BWP5 Coupler			370	35						4
Pre-production			370	35						4
□Consommables			370	35						4
Transport of coupler to FNAL				23						
Coupler Procurement (4)			370							3
Outillage QC coupleur (transition type N-> guide d'onc	de)			12						
■WP6 Supratech (CV1250)				191	239	404				8
BProduction				191	239	404				8
□ Equipement IJCLab				191	239	404				8
	n)			105	235	-0-1				3:
Upgrade of IJCLab facilities (cryogenic lines for CV1250		fe - 0	(1250)	105	210	275				
Upgrade of IJCLab facilities (infrastructure platform, sh	neiding, C&C	, for CV	(1250)			375				3
Upgrade of IJCLab facilities (RF)					29	29				1
					20					
Upgrade of IJCLab facilities (N)	V1250)			86						: